

GOVERNMENT OF TELANGANA
ABSTRACT

Panchayat Raj & Rural Development Department – Warangal PR Region – Mahabubabad District – Ph.XI, Package no.LWE BI 09(consists of 4-works in Garla Bayyaram (M), Mahabubabad District”, with Pkg. estimate cost of Rs.296.00/360.66 lakhs for (Part-A) & Rs.17.83 lakhs for (Part-B) – Post facto EOAT upto 31.12.2019 (188 days) without imposing any penalty - Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (ROADS) DEPARTMENT

G.O.Rt.No. 46

Dated: 07-02-2020

Read:-

From the CE, PR, PMGSY, Hyderabad, Lr.No.AEE/DEE-1/PMGSY Ph.XI/LWE BI-09(4-works)/G.Bayyaram/2nd EOAT/ WGL/ 2018, Dt:22.11.2019.

&&&

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, PMGSY, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord Post facto Extension of Agreement Time upto 31.12.2019 for 188 days from 22.12.2018 to 27.06.2019 in respect of the work Package no.LWE-BI09 consists of 4-works i.e., “1. R/f L045-ZP Road to Chunchubandam thanda, 2. R/f LO39-ZP Road to Kothathanda, 3. R/f LO41 – ZP Road to Chinthalathanda & 4. R/f LO40-ZP Road to Singaram in Garla Bayyaram (M), Mahabubabad District, without imposing any penalty as the delay is not attributed to the contractor, due to laying of Mission Bhagiraha pipe lines & Forest Problem.

2. The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

SANDEEP KUMAR SULTANIA
SECRETARY TO GOVERNMENT

To

The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad.

Copy to:

The PS to Hon’ble M(PR,RD&MB).

SF/SC.

//FORWARDED BY ORDER//

SECTION OFFICER